

# U.P. POWER TRANSMISSION CORPORATION LIMITED

उ० प्र० पावर ट्रान्समिशन कारपोरेशन लिमिटेड  
(उत्तर प्रदेश सरकार का उपक्रम)



कार्यालय अधीक्षण अभियन्ता  
विद्युत उपकेन्द्र परिकल्पना मण्डल-द्वितीय  
13वें तल, शक्ति भवन विस्तार,  
14-अशोक मार्ग,  
लखनऊ।

Office of the Superintending Engineer  
Electy. Substation Design Circle-II  
13<sup>th</sup> Floor, Shakti Bhawan Extn.  
14-Ashok Marg,  
Lucknow.

E-mail: [seesdc2@upptcl.org](mailto:seesdc2@upptcl.org)

Dated: 07.08.2021

No. 335-ESDC-II/Camp

## OFFICE MEMORANDUM

M/s Piscesia Power Transmission Pvt. Ltd., Lucknow (Lead Partner) and M/s Hyosung Heavy Industries Corporation, Seoul, Korea (Consortium Partner) were awarded tender for construction 132/33 kV GIS Substation Alaipur, Varanasi on turnkey basis against tender specn. no. ESD-555 on L-1 basis.

The LOI for construction 132/33 kV GIS Substation Alaipur, Varanasi was issued through this office letter no. 413-ESDC-II(Y)/ESD-555/132KV GIS Alaipur/Piscesia, dated: 12.06.2020. M/s Piscesia Power Transmission Pvt. Ltd. gave its acceptance of LOI vide their letter no. PPTPL/UPPTCL/132KV GIS/Alaipur/01, dated: 15.06.2020. Land for construction of substation was handed over to the firm on dated: 20.10.2020 vide EE, ETD-I, Varanasi office letter no. 2130, dated: 20.10.2020. The construction work of substation was to be completed within 12 months from the date of land hand over, but the firm did not start any construction related works at substation site.

M/s Piscesia Power Transmission Pvt. Ltd., Lucknow (Lead Partner responsible for execution of project) had neither started any of the construction related activities nor replied to any of the following departmental letters and notices issued:

S. No.	UPPTCL Letters/Notices
1.	Executive Engineer, ETD-I, UPPTCL, Varanasi letter no. 2514, dated: 14.12.2020.
2.	Superintending Engineer, ETC, UPPTCL, Varanasi office letter no. 705, dated: 16.12.2020.
3.	This office letter no. 1128-ESDC-II(Y)/(T)/ESD-555/Alaipur, dated: 18.12.2020.
4.	Notice without prejudice: 01 vide this office letter no. 18-ESDC-II(Y)/(T)/ESD-555/Piscesia, dated: 06.01.2021.
5.	This office letter no. 83-ESDC-II(Y)/(T)/ESD-555/Piscesia, dated: 22.01.2021.
6.	Notice without prejudice: 02 vide this office letter no. 145-ESDC-II(Y)/(T)/ESD-555/Piscesia, dated: 08.02.2021.
7.	This office letter no. 154-ESDC-II(Y)/(T)/ESD-555/Piscesia, dated: 10.02.2021.
8.	Final Notice Without Prejudice vide this office letter no. 201-ESDC-II(Y)/(T)/ESD-555/Piscesia, dated: 17.02.2021.

The firm vide this office letter no. 144-ESDC-II(Y)/(T)/ESD-555/Piscesia, dated: 08.02.2021 was instructed to depute some higher management representative to attend meeting for discussing the matters related to construction of substation but no representative of firm turned up.

Continued...2

In view of above, Final Show Cause Notice without Prejudice was issued to firms vide this office letter no. 233-ESDC-II(Y)/(T)/ESD-555/Piscesia dated. 25.02.2021 directing the firms to show cause within 7 days of issuance of letter, why your order should not be terminated and actions may be taken against you as per the provisions of FORM-A of UPPTCL and other provisions as specified in tender conditions, but M/s Piscesia Power Transmission Pvt. Ltd., Lucknow did not replied to the final notice. However, M/s Hyosung Heavy Industries Corporation, Seoul, Korea (Consortium Partner) vide their letter no. NIL, dated: 25.02.2021 replied to "Final Show Cause Notice without Prejudice". stating that, all delay are mainly from M/s Piscesia Power Transmission Pvt. Ltd. and they can supply GIS equipment as per the site readiness.

From above, it is seen that ample opportunities were given to M/s Piscesia Power Transmission Pvt. Ltd., Lucknow but firm did not responded and all communications and measures adopted by UPPTCL to get the construction related activities started at substation by M/s Piscesia Power Transmission Pvt. Ltd. did not yield any impact on the firm in respect of timely completion of the substation.


Apart from the construction of 132/33kV GIS Substation Alaipur, Varanasi on turnkey basis, following works under UPPTCL were also awarded to the M/s Piscesia Power Transmission Pvt. Ltd:-

1. Construction of 400KV GIS S/S Sector-148 and 400KV GIS S/S Sector-123, Noida.
2. Construction of 160MVA ICT bay at 400KV GIS S/S Sector-148, Noida.
3. Construction of 132KV GIS S/S Sector-115, Noida.

It has been informed that the firm is also not working on any of the aforesaid sites mentioned above.

Due to delay in various projects, UPPTCL could not attain the prime objective of maintaining proper power supply and also facing multiple problems related to it.

In view of above, UPPTCL is left with no other alternative but to Debar M/s Piscesia Power Transmission Pvt. Ltd., Lucknow from participating in all future tenders of UPPTCL. Hence, M/s Piscesia Power Transmission Pvt. Ltd., Lucknow is hereby debarred from participating in all future tenders of UPPTCL, for a period of 02 (Two) years from the date of issue of this O.M.

  
(Shailesh Gupta)  
Superintending Engineer

No. 335 -ESDC-II/Camp, dated: 07.08.2021:

Copy forwarded to the following for information and necessary action:-

- 1. PS to MD, UPPTCL, Lucknow.
2. Director (W&P), UPPTCL, Lucknow.
3. Director (Finance), UPPTCL, Lucknow.
4. Director (Operation), UPPTCL, Lucknow.
5. Director (Comm. & Planning), UPPTCL, Lucknow.
6. Director (P&A), UPPTCL, Lucknow.
7. Director (SLDC), UPPTCL, Lucknow.
8. Chief Engineer (D&P), UPPTCL, Lucknow.
9. Chief Engineer (765 KV), UPPTCL, Lucknow.
10. Chief Engineer (TSE/TNE/TC/TSC/TSW/TW), UPPTCL,  
Prayagraj/Gorakhpur/Lucknow/Jhansi/Agra/Meerut.
11. Chief Engineer (C&C), UPPTCL, Lucknow.
12. Superintending Engineer 765 KV & 400 KV Substation Design Circle, UPPTCL,  
Lucknow.
13. Superintending Engineer 765 KV & 400 KV Transmission Design Circle, UPPTCL,  
Lucknow.
14. Superintending Engineer, ESDC-1, UPPTCL, Lucknow.
15. Superintending Engineer, ETDC, UPPTCL, Lucknow.
16. M/s Pisceesia Power Transmission Pvt. Ltd., Lucknow.



(Shailesh Gupta)  
Superintending Engineer