

Sl. No.	Name of work	Tend. No.	Length Km.	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Remarks
				crores					Agency	LOI	Sch comp	Survey	Foundation	Erection	Stringing			
	220 kv sc Sitapur-Nighasan	TD-329	110	55				15.19	SEW	23.03.10	22.09.11	Comp	335/336	317/ 336	81.92/ 110	92.4	Row in Foundation at loc no. 84, under court case. River xing work to be taken up after receeding of water.S/s Ready.The proposed date of complition 31.12.15.	
	220 kv sc Shahjahanpur-Nighasan	TD-329	121	60.5					SEW	23.03.10	22.09.11	Comp	368/369	358/ 369	104.18/ 121	95.9	ROW at 1location -32/2, matter in court ,River xing work to be taken up after receeding of water..S/s Ready.The proposed date of complition 31.12.15.	
	LILO of 132 kv Lakhimpur-Pallia line @ Nighasan	TD-348	1.15	0.32					Aravali	06.04.11	05.01.12	WIP	04/8	0/8	0/1.15	18.5	No gang working at site since last one month,in the review meeting dt 23.09.15 firm assured to start the work earliest. The proposed date of complition 30.09.15	
	132 kv sc Nighasan-Dhaurahra	TD-329	23.4	7.25					PNC	28.04.10	27.04.11	Comp	75/75	75/75	21/ 23.4	97.4	The work is held up due to crossing of LLO of Lakhimpur-Palia at Nighasan being constructed by M/s Aravali who have started the work. The proposed date of complition is 31.10.15.	
	132 kv sc Nanpara-Dhaurahra	TD-348	50.94	15.79					Aravali	06.04.11	05.04.12	Comp	139/153	89/153	0/50.94	64.4	Soil investigation report submitted, Rly proposal submitted, Pile fdn to be built on River crossing, No gang working at site since last one month, in the review meeting dt 23.09.15 firm assured to start the work earliest. The proposed date of complition 28.02.16	
	132 kv sc Nighasan-Gola	TD-348	50.11	15.54					Aravali	06.04.11	05.04.12	Comp	90/168	41/168	0/50.11	48.3	No gang working at site since last one month, in the review meeting dt 23.09.15 firm assured to start the work earliest. The proposed date of complition 31.03.16	

Sl. No.	Name of work	Tend. No.	Length Km.	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Remarks
				crores					Agency	LOI	Sch comp	Survey	Foundation	Erection	Stringing			
	132 kv sc Kadipur-Jalalpur	TD-348	46.4	8.82					Aster	24.12.11	23.12.12	comp	60/151	0/151	0/46.4		39.9	Work to be taken after Tanda-Tanda line.The proposed date of completion 31.03.16.
2	132 kv s/s Bhinga																	
	132 kv sc Nanpara-Bhinga	TD-348	50.05	9.51					Aster	06.04.11	05.04.12	Comp	79/165	33/165	0/50.05		46	Firm has submitted work schedule to complete the line by Feb, 2016, 03 no Foundation gang working Fdn at loc-91,92,93 &158. WIP. The proposed date of completion 28.02.16.
3	132 kv s/s Utraula(Dept)																	
	132 kv sc Dumariaganj-Utraula	TD-329	39.95	12.38					PNC	09.11.10	31.07.11	Comp	108/114	107/ 114	32/ 39.95		92.5	FdnWIP,Fdn ROW at Loc-32 shall be resolved by month end, under court case, anchor tower excavation work will start on 15.10.15. The proposed date of completion is 31.10.15.
4	132 kv s/s Nindura																	
	132 kv SC Kursi Road LKO(220)-Piparsand(Nindura)	TD-348	26.49	8.21					Hythro/Jyoti	23.12.11	23.12.12	Comp	79/103	18/103	0/26.49		52.7	Tower material reached at site.Work to start shortly.The proposed date of completion 15.01.16.
5	132 kv S/S Bikapur																	
	132 kv sc Bikapur-Sohawal	TD-348	23.15	4.74					Aster	06.04.11	05.04.12	Comp	0/89	0/89	0/23.15		0	Survey Work complited and to be submitted to concerned divison by month end, S/s ready & charged by LILO of Sultanpur-Darshan nagar. The proposed date of completion 31.03.16.
6	132 kv S/S Shahabad (RNN)																	
	132 kv sc Shahjahanpur-Shahabad	TD-329	51.18	15.86					PNC	28.04.10	27.04.11	Comp	135/135	131/ 135	33.50/ 51.18		90.8	Er & stringing work under progress, 01 no. gang for each activity is deployed, Er ROW at 05 locs:- loc no.1,2,3,4 & 5 Str ROW at 4 locs:- loc no. 47,52,53& 65.
7	132 kv s/s Baghauri																	
	132 kv LILO Hardoi-Shahabad@ Baghauri	TD-329	22.5	8.78					Aravali/Jyoti	15.10.11	14.10.12	Comp	72/72	33/72	0/ 22.50		64.2	Erection work under progress, 01 no. gang working at site.

Sl. No.	Name of work	Tend. No.	Length Km.	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Remarks
				crores					Agency	LOI	Sch comp	Survey	Foundation	Erection	Stringing			
	132 kV SC Puwanyan - Bandaa		20	6.202					Aravali								Land finalized, no work yet started, in the review meeting dt 23.09.15 firm assured to start the work earliest. The proposed date of completion is 31.03.2016.	
	133 kV SC Gola - Bandaa		45	13.96					Aravali								Land finalized, no work yet started, in the review meeting dt 23.09.15 firm assured to start the work earliest. The proposed date of completion is 31.03.2016.	
15	132 kv s/s Haidargarh																	
	132 kv LILO of sc jagdishpur-Haidergarh Sugar Mill @ Haidergarh		20	6.59	30.4.11	18.7.12		REC 047-2012-6631 05.93	Accord		03.07.16		0/62	0/62	0/20		Route survey completed, profile approved, no gang present at site, firm debared for a period of one year.	
	132 kv dc Sultanpur Rd. Lko (400)-Haidergarh		30	9.89	30.4.12	18.7.12		REC 047-2012-6631 08.90	Accord		03.07.16		0/93	0/93	0/30		On hold,firm debared for a period of one year.	
16	132 kv s/s Mahmudabad																	
	132 kv sc (on dc towers) Sidhaulti-Mahmudabad		32	19.87	6.7.12	18.7.12	12.12.12		Accord		03.07.16		0/99	0/99	0/32		Route survey completed, profile approved, no gang present at site, firm debared for a period of one year.	
	132 kv bay @ Sidhaulti																	
17	132KV Sareni S/s																	
	132KV Dalmau(Raebareilly)-Sareni		30	10.05	13.02.14		10.05.14		Accord		03.07.16		0/93	0/93	0/30		Route survey defective re-route survey in progress, firm debared for a period of one year.	
	132KV Bighapur (Unnao)-Sareni		40	13.34	13.02.14		10.05.14		Accord		03.07.16		0/124	0/124	0/40		Route survey defective re-route survey in progress, firm debared for a period of one year.	
18	132 kv s/s Bisalpur																	
	132 kv sc Pilibhit-Bisalpur		35	8.03	09.07.08				Accord		03.07.16		0/109	0/109	0/35		Profile approved, 01 excuation done after that no gang at site, firm debared for a period of one year.	

Sl. No.	Name of work	Tend. No.	Length Km.	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Remarks
				crores					Agency	LOI	Sch comp	Survey	Foundation	Erection	Stringing			
	LILO of 132 kv Shahjanpur- Usawan line @ Jalalabad		18	7.57	21.11.11	18.7.12		REC 047-2012-6591 6.81	Accord		03.07.16		0/56	0/56	0/18			On hold,firm debared for a period of one year.
1	220 kv dc Roza-Dohna	TD-329	108.07	74.52					SEW	23.03.10 / 19.10.10	22.09.111 8.04.11	Comp	340/340	340/ 340	107.87/ 108.07		100	Line completed OPGW work under progress.
2	220 kv dc Dohna-CB ganj sec	TD-329	24	12					SEW	23.03.11	22.03.12	Comp	92/92	82/92	14.55/ 24		88	Rly xing approval pending for loc 26-27, Crop compensation cases pending, work stop at loc. No. 61 &25 due to crop compensation not paid.
3	132 kv sc SGPGI-Utrathiya Rly Line	TD-304	10.62	2.09					Pioneer	Apr-08	Oct-08	Comp	44/44	32/44	5/ 10.44		81.2	ROW at 11 loc(14-21,24,42 & 43) 9 loc at kali pashim & 2 loc at SGPGI), matter being taken up at higher level with Distt admin. Held up.
4	132 kv sc 2ph Ramsanehighat-Budwal	TD-313	44.27	13.72					Unitech	20.1.08	20.01.09	Comp	139/146	139/ 146	39.48/ 44.27		95.1	Letter written by EE to DM,Joint survey with Rly. done on 18.08.15, meeting was held with Rly & estimate of cable has been sent to Railways
5	132 kv dc Shyam Fert-Shahjahanpur		15.3						Kribhco			Comp	68/68	68/68	15.31/ 15.31			Work being carried out by M/S Kribhco Shyam Fertilizers themselves.
6	132 kv Maqsoodpur Sugar Mill-Shahajanpr220	TD-350	46.05	20.09					Hythro	31.12.10	30.06.11	Comp	138/139	127/ 139	13.67/ 46.05		80.5	Notice has been surve to M/s Hythro & SE, ETC Bareilly taking action to get the work done through a debitible agency.
7	132kv Loc-12 of Maqsoodpur - Shahjahanpur (220kv) Line - Shahjahanpur (132kv)		8.62	7.56					Hythro			8.62	30/33	28/33	0/8.62		69.7	Notice has been surve to M/s Hythro & SE, ETC Bareilly taking action to get the work done through a debitible agency.
8	LILO of 132 kv Sonik(unnao) - Bighapur @ Maurawan S/s		22.69	4.74					Varrsana	03.09.14	02.09.15	Comp	74/78	1/78	0/22.69		40	Fdn-casting in progress at loc no 14 B, Er under progress at loc 19 A, 20 C+0 (material shifted). The Target date of completion 15.11.15

Sl. No.	Name of work	Tend. No.	Length Km.	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Remarks
				crores					Agency	LOI	Sch comp	Survey	Foundation	Erection	Stringing			
9	220 Kv Hardoi rd.-132 kv Hanuman setu (GIS) U/G Cable		107.8	14815.87 (In Lac)			11.11.11	REC-047-2011-5719	UPRNN							88	New site for S/s identified but couldn't handed over yet. The proposed date of completion is 31.12.15.	
10	220 KV dc Sohawal (220 KV)- Muzzafrapur, Faizabad (400 KV PGCL)		30	21.99	10.09.12	11.12.12			ECI	15.04.15	14.04.16		1/82	0/82	0/30	10	Foundation WIP, firm to immediately take action for starting erection work. The proposed date of completion 31.03.16.	
11	Replacement of HTLS conductor & other works of following SC lines:-																	
i)	132kv Chinhat-Gomtinagar SC line		13.9	50.5	29.08.14				Apar	14.08.15	13.08.16		NA	NA			LOI issued on 14.08.15. The proposed date of completion is 13.08.16.	
ii)	132kv Chinhat-Barabanki SC line		19.05		29.08.14				Apar	14.08.15	13.08.16		NA	NA			LOI issued on 14.08.15. The proposed date of completion is 13.08.16.	
iii)	132kv Hardoi Rd.-NKN SC line		10.05		29.08.14				Apar	14.08.15	13.08.16		NA	NA			LOI issued on 14.08.15. The proposed date of completion is 13.08.16.	
iv)	132kv Gonda-Bahriach SC line		65		29.08.14				Apar	14.08.15	13.08.16		NA	NA			LOI issued on 14.08.15. The proposed date of completion is 13.08.16.	
v)	132kv Dohna-Bareilly(I) SC line		21		29.08.14				Apar	14.08.15	13.08.16		NA	NA			LOI issued on 14.08.15. The proposed date of completion is 13.08.16.	