

DETAILS OF ONGOING LINES UNDER TRANSMISSION EAST

Sl. no	Name of work	Tender No.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Plan /Remarks
			km	crores					Agency	LOI	SCh comp	Survey	Foundation	Erection	Stringing			
1	765 kV s/s Anpara D (Areva)																	
	400 kV dc q Anpara B-Anpara D	ETD8 05/09	5.03	28.72	13.10.09	22.01.10	24.02.10	REC- 047-2010-3769	MPTL/ Local	11.10.10	28.02.11/30.06.13 (Extn.)	Comp	23/23	21/23	3/5.032	88.17	Contract of the firm M/s Maharashtra Power Transmission Structures Ltd. has been terminated on 20.05.2014 and LOI no. 2879/ETC(M)T-Tender issued by the SE, Mirzapur on 30.12.14 for the balance work. Work in progress.	
2	765 kV s/s Unano (CG)																	
	765 kV Anpara D-Unnao (up to Jhusi)	ETD8 03/09	187.0	751.61	03.05.08	29.01.09	03.02.09	676.44	Jyoti	02.02.10	01.02.12	187/187	362/542	318/542	72.563/187	67.09	1. forest clearance 2. Railway Crossing 3. Power Line Crossing 4. Foundation	
	765 kV Anpara D-Unnao (Jhusi onwards)	ETD8 03/09	238.8		03.05.08	29.01.09	03.02.09		Gammon	02.02.10	01.02.12	239/239	672/673	671/673	227.395/238.833	98.71	1. forest clearance 2. Railway Crossing 3. Power Line Crossing	
1	400 kV s/s Aurai (PPP I)																	
	220 kV sc Aurai400-Phoolpur	TD-329	71.2	35.60					SEW	26.10.10	25.10.11	Comp	210/216	195/216	48.054/71.2	89.2	1. Termination point at 400KV S/S Aurai not yet decided, last 02 section work held up due to this. 2. ROW at location 2/1, 3/0, 4/0, 5/0, 12/0, 12/1, 12/ 2, 17/ 5, 39/3, 53/0, 53/1, 53/3 being persued.	
	220 kV sc Aurai400-Mirzapur	TD-329	42	21.00					SEW	26.10.10	25.10.11	Comp	129/147	82/147	0/42	62.9	1. Termination point at 400KV S/s Aurai not yet decided. 2. River crossing work to be taken up. 3. Severe ROW at 15 locations being persued.	

Sl. no	Name of work	Tender No.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Plan /Remarks
			km	crores					Agency	LOI	SCh comp	Survey	Foundation	Erection	Stringing			
	132 kV DC Aurai400-Aurai132	TD-348	5.99	4.39					Archon	18.06.11	17.06.12	Comp	30/35	23/35	0/5.99	64.6	Construction of 400 KV Aurai not yet started, gantry of both ends not finalised, no gang deployed by firm, as per local unit firm is not working even on locs where reach is available. The proposed date of completion is 31.12.15.	
	132 kV dc Aurai400-Gopiganj	TD-348	12.37	4.82					Archon	18.06.11	17.06.12	Comp	38/57	36/57	0/12.4	59.30	do	
	132 kV dc Aurai400-Rajakatalab	TD-348	35.49	13.84					Archon	18.06.11	17.06.12	Comp	106/126	96/126	12.52/35.49	75.09	do	
	LILO of 132 kV Bhadohi-Jaunpur line @ Aurai400	TD-348	30.48	11.89					Archon	18.06.11	17.06.12	Comp	93/109	86/109	1.35/30.48	67.6	Rly xing approval received, agreement with Rly to be done, no gang present at site. The proposed date of completion is 31.12.15.	
	132 kV dc Gopiganj-Gyanpur	TD-348	23.9	7.41					Archon	18.06.11	17.06.12	Comp	73/83	68/83	5.98/23.9	74.6	Major ROW at 10 locs, letter written from MD to District Administration for resolving of ROW, gang not deployed by the firm, Rly xing approval & demand note awaited, Rly being pursued at local level	
2	400 kV S/s Masauli																	
	LILO of one ckt of Meja - Rewa Road 400kV DC Line (Q) at Masauli		30	50	18.07.14/ 02.01.15	22.07.14	26.07.14		Maan Structures, Jaipur & Shyama Power				27/30	0/90	0/90	0/30	9	

Sl. no	Name of work	Tender No.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Plan /Remarks
			km	crores					Agency	LOI	SCh comp	Survey	Foundation	Erection	Stringing			
	IIInd Interconnector 132 kv sc Gazipur 220-Gazipur132		5.43	1.27					Umawalla	2/12	2/12	Comp	100%	100%	100%		99	Foundation completed erection 14 was completed out of 16 Nos. 99%.
	132 kv sc Gazipur220-Gazipur132		7.4	1.27					Local	31.03.10	31.10.10	5.4	14/16	12/16	3.5/5.4			
3	220 kv s/s Sirathu (TKSAS)																	
	132 kv sc Sirathu220-Khaga	TD-348	33.6	10.42					Trading	23.12.11	22.12.12	Comp	75/102	50/102	0/33.6		58.2	1.Erection in progress. 2.Tower diverted to Kunda Manikapur and Sarai Aquil line. Same is being arranged by local unit. 3.Profile under revision from both the ends due to DFCC. 4.One Erection, Foundation & Stringing gang to be deployed after revision of profile. The proposed date of completion 29.02.16.
4	220 kv s/s Pratapgarh (RNN)																	
	LILO of220 kv Sultanpur-Phoolpur line @Pratapgarh	TD-329	23.78	15.22					PNC	27.04.10	26.04.11	Comp	80/80	80/80	23.08/23.78		99.26	Str ROW 76-78, being persued
5	220 kv s/s Bansi (TKSAS)																	
	220 kv LILO Gorakhour(PG)-Basti@Bansi	TD-329	50.0	6.20					Archon	18.06.11	17.06.12	Comp	53/155	12/155	0/50		40.10	Work stopped due to rain as low lying area due to Terai region. The proposed date of completion is 31.12.15.
	132 kv SC Bansi-Dumariaganj	TD-348	35.67	11.56					Archon	18.06.11	17.06.12	Comp	36/115	12/115	0/35.67		39.9	Work stopped due to rain as low lying area due to Terai region. The proposed date of completion is 31.12.15.

Sl. no	Name of work	Tender No.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Plan /Remarks
			km	crores					Agency	LOI	Sch comp	Survey	Foundation	Erection	Stringing			
	132 kv SC Bansi-Mehdawal	TD-348	31.18	9.67					Archon	18.06.11	17.06.12	Comp	83/110	72/110	0/31.18		62	Work stopped due to rain as low lying area due to Terai region. The proposed date of completion is 31.12.15.
6	220 kv s/s Robertsganj (TKSAS)																	
	220 kv LILO Obra-Sahupuri I Ckt.@Rbj	TD-348	4.5	0.99	26.08.10/ 31.10.14/ 30.09.15				M/S J.P. Associates on Depsoit				15/15	14/15	2.0/ 3.190			TWC has been approved new proposal for construction of LILO line. WIP.
	220 kv LILO Obra-Sahupuri II Ckt. @Rbj		4.5		31.10.14/ 30.09.15													
	132KV LILO of 132KV Roertsganj-Sahupri Ckt-I at 132KV S/S Mughalsarai by under ground cable.		1.5						Eagle construction , Mughalsarai	14.03.14		WIP	15/15	0/11	0/1.5			Tower part awaited. LT lines are to be shifted. (Overhead line is being constructed at field level instead of underground cable line)
7	220 kv s/s Bhelupur (Dept)																	
	220 kv dc Sahupuri-Bhelupur(O/H-15)	TD-313	8.94	5.72					Scantec/ Marut Construction Company, Jaunpur	19.01.09	18.11.09	Comp	39/39	38/39	7.326/ 9.09		90.9	Higher water level of river (river crossing).
	220 kv dc Sahupuri-Bhelupur(U/G-5)	TD-317	5.36						Universal	Cable laying 100% completed. (37.5km/37.5 km Cable laid)				5.36/ 5.36		100		
8	220 kv s/s Gajokhar (Dept)																	
	220 kv SC Gajokhar-Jaunpur line	TD-313	37.62	18.06					PNC	23.08.08	22.08.09	Comp	132/132	132/132	31.75/ 37.62		98.8	3 Rly Xing & one section of gantry side remaining, Rly block awaited, firm has been requested to intimate the date for block, 03 Str gangs present at site

Sl. no	Name of work	Tender No.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Plan /Remarks
			km	crores					Agency	LOI	SCh comp	Survey	Foundation	Erection	Stringing			
	132 kV SC Gajokhar-Raja ka talab line	TD-313	40.627	11.63					PNC	23.08.08	22.08.09	Comp	122/122	122/122	40/40.627	99.61	2 Rly Xing & one section stringing work remaining, Rly block awaited, firm has been requested to intimate the date for block	
	2*220 Kv bays@ Sarnath400 & Jaunpur			3.34					Dept					25/48				
9	220 kv s/s Harhua																	
	220 kv LILO Sarnath-Azamgarh@ Harhua	TD-348	20.8	13.1					A2Z	23.08.11	22.08.12	Comp	75/75	69/75	10.17/21.85	85	1 Stringing gang working at site , 1 no Er gang present at site, firm asked to increase str gang and deploy erection gang immediately.	
10	220 kv s/s Bhadaura																	
	LILO of 220kv Sarnath- Sahupuri line @ Bhadaura		52.57	31.64	17.05.13/30.09.15	17.05.13			Archon/EMC	31.07.15	30.11.16						Survey to being completed by 10.10.15. The proposed date of completion is 30.11.16	
	LILO of 132kv Ghazipur- Jamania line @ Bhadaura		20.91	6.26	17.05.13	17.05.13			Archon/EMC	31.07.15	30.06.16	Comp	01/62	0/62		10.4	Profile approved, 01 no. Fdn under progress. The proposed date of completion is 30.06.16	
	132kv SC Bhadaura-Kundesar line		20.66	5.82	17.05.13	17.05.13			Archon/EMC	31.07.15	30.06.16	Comp	0/66	0/66		10	Profile approved, 01 no. Fdn under progress. The proposed date of completion is 30.06.16	
11	220 kv s/s Azamgarh -II																	
	220kV SC Sarnath(400kV) - Azamgarh - II(220kV) Line on DC Tower		60	32	18.07.14	22.07.14	26.07.14		Archon/Monte carlo	08.09.15	07.11.16						Line withdrawn from M/s Archon Engicon and allotted to M/s MonteCarlo on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.12.16.	

Sl. no	Name of work	Tender No.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Plan /Remarks
			km	crores					Agency	LOI	SCh comp	Survey	Foundation	Erection	Stringing			
	220 kV SC Aurai(400)-Azamgarh -II (220kV) Line on DC Tower		74.8	62	18.07.14	22.07.14	26.07.14		Trading			74.8					1.Stubs & Templates delivered at site. 2. 6 nos. FDN gangs to be deployed shortly. The proposed date of completion is 31.10.16.	
	132 kV SC Azamgarh-II (220kV) - Azamgarh(sidhari) Line on DC Tower		46	16	18.07.14	22.07.14	26.07.14		Archon/Monte carlo	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s MonteCarlo on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
	132 kV SC Kerakat - Azamgarh-II(220kV) Line on DC Tower		20.18	12	18.07.14	22.07.14	26.07.14		Archon/Monte carlo	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s MonteCarlo on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
	132 kV SC Phulpur - Azamgarh-II(220kV) Line on DC Tower		45	15.5	18.07.14	22.07.14	26.07.14		Archon/Monte carlo	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s MonteCarlo on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
	132KV DC Azamgarh (220)-II-Lalganj line		20		01.04.15													
12	220 kv s/s Raja ka Talab																	
	220 kV SC Line Raja ka Talab- 400 kV Aurai on DC Tower		11.5	16.7	18.07.14/ 02.01.15	22.07.14	26.07.14		Trading			11.5	0/38	0/38	0/11.5	10	1.Stubs & Templates delivered at site. 2. 2 nos. FDN gangs to be deployed shortly. The proposed date of completion is 30.04.16.	

Sl. no	Name of work	Tender No.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Plan /Remarks
			km	crores					Agency	LOI	Sch comp	Survey	Foundation	Erection	Stringing			
	132kV DC Masauli (400) - Jari line		55	13.57	18.07.14/ 02.01.15	22.07.14	26.07.14		Archon/ Monte carlo	08.09.15	07.11.16						Line withdrawn from M/s Archon Engicon and allotted to M/s MonteCarlo on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.12.16.	
	132 kV SC Jari - Shankargarh line on DC Tower		45	15.3	18.07.14/ 02.01.15	22.07.14	26.07.14		Archon/ Monte carlo	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s MonteCarlo on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
13	132kV S/s Salai Khurd																	
	132kV DC Masauli(400) - Salai Khurd Line		30	7.51	18.07.14/ 02.01.15/ 30.09.15	22.07.14	26.07.14		Trading			25.33	0/94	0/94	0/25.33	10	1.Stubs & Templates delivered at site. 2. 3 nos. FDN gangs to be deployed shortly. The proposed date of completion is 30.05.16.	
	LILO of single ckt of 132 kV DC Reewa Rd- Korawan line @ Salai khurd S/s		2.4	1.16	18.07.14/ 02.01.15/ 30.09.15	22.07.14			Trading								The line put on hold till alternative is finalized (UPPTCL letter Ref. 1996/ETDC/1/TD-388/14 dt. 29.05.15).	
6	132 kv s/s Purnachhpar,Bhatni																	
	132 kv SC Deoria(220)-Purnachhpar (Bhatni) Line		40						Archon/E MC	31.07.15	30.06.16						Survey work to start from 05.10.15.The proposed date of completion is 30.06.16	
1	132 kv sc 2PH Basti-Govindnagar	TD-313	21.6	6.71					Aravali/ Jyoti	03.10.08	03,10,09	Comp	72/72	72/72	21.6/ 21.6	100	On 22.05.2014 Agency with drawn. Alloted to M/S Jyoti Allahabad. Completed in Feb.-15, but Rly TSS is not ready.	

Sl. no	Name of work	Tender No.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Plan /Remarks
			km	crores					Agency	LOI	SCh comp	Survey	Foundation	Erection	Stringing			
2	Height raising of 132 kv Barhua FCI line for Railways under deposit work		1.0						East India Udyog				4/4	4/4	0/1			Railway block applied wef 10.10.2014.
3	132 kv sc Lalganj-Kunda	TD-348	35.29	10.94					Hythro	23.12.11	23.12.12	Comp	22/116	0/116	0/35.29	34.74		Work stopped from several Months. Proposal for withdrawal of line moved.
4	132 kV SC Anandnagar-Naugarh	TD-348	38.27	11.86					Trading	23.12.11	23.12.12	Comp	45/128	0/128	0/38.27	38.79		1. Line route falls in Terai region so area is mostly submerged in water & work can be executed only 3-4 months in a year. 2. At present team cannot be deployed due to standing rice crop & water logged area. 3. 01 no Foundation & Erection gang to be deployed by 25.10.15. The proposed date of completion 31.03.16.
5	132 kV SC Anandnagar-Maharajganj	TD-348	35.72	11.07					Trading	23.12.11	23.12.12	Comp	98/113	45/113	0/35.72	59.65		1. Line route falls in Terai region so area is mostly submerged in water & work can be executed only 3-4 months in a year. 2. At present team cannot be deployed due to standing rice crop & water logged area. 3. 01 no Foundation & Erection gang to be deployed by 25.10.15. The proposed date of completion 31.03.16.
6	Replacement by AAAC 132 kv dc Sarnath400-Sarnath132		16.12	4..25					Apar									WIP.The proposed date of completion 31.10.15.

Sl. no	Name of work	Tender No.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Plan /Remarks
			km	crores					Agency	LOI	SCh comp	Survey	Foundation	Erection	Stringing			
7	132 kv sc Phoolpur-Handia		40															
8	132 kv sc Chunar-Mirzapur220		45															
9	2*132 kv bays@Chunar&Mirzapur220																	
10	construction of 2 nos. 132kv 'bays' @ 220kv s/s deoria																12th	
11	Replacement of Panther Conductor by HTLS ACCC Conductor at Varanasi																	
	132 Kv Sarnath-Maduadih SC line		29.164						Sterlite	14.08.15	13.08.16		NA	NA	NA		LOI issued on 14.08.15. The proposed date of completion is 13.08.16.	
	132 Kv Gajokhar-maduadih SC line		33.308						Sterlite	14.08.15	13.08.16		NA	NA	NA		LOI issued on 14.08.15. The proposed date of completion is 13.08.16.	