

DETAILS OF ONGOING LINES IN TRANSMISSION SOUTH

Sl. no	Name of work	Tend. No.	Length km	Est. cost crores	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Plan /Remarks
									Agency	LOI	Sch comp	Survey	Foundation	Erection	Stringing			
1	400 kv s/s Aligarh (Dept)																	
	400 kv dc Aligarh-Sikandarabad	ESD8 04/09	95	161	09.07.08	29.01.09		116.16 [PFC 8810-3022 dt. 26.03.09]	Isolux	13.08.10	17.02.12	94/95	254/258	254/258	83/ 95		96.04	Line energised date not issued due to incompletion of Aligarh substation. Balance work of line on hold due to DFCC work. Restoration work is in progress on 9 towers.
	220 kv Lilo Harduaganj-Hathras@ Aligarh400	TD-338	21.6	14.04					Trading	30.12.11	29.12.12	Comp	70/70	66/70	8.4/ 21.6		83.58	01 no Erection & 01 no. stringing gang working at site ROW resolved, Erection at LOC-2 & stringing at LOC AP7-AP8. WIP. The proposed date of completion is 31.10.15.
	220 kv DC Aligarh400-Atrauli	TD-338	38.57	24.30					Hythro/Jyoti	12.08.11	11.08.12	Comp	73/125	68/125	2.25/ 38.57		56.94	Tower material reached at site.The proposed date of completion 18.05.16.
2	400 kv s/s Banda (Dept)																	
	400 kv dc q Orai-Banda	ETD8 05/09	108	265	09.07.08	29.01.09	03.02.09	179 [PFC-8810-3024 dt 26.03.09]	Larsen & Tubro	11.10.10	10.04.12 31.10.13 Extn.	Comp	211/295	130/295	0/108		47.44	M/s Larsen and Tubro Ltd. Chennai is allotted for the balance work on 'as is where is basis' on 10.12.14.Survey is in progress. The physical verification of Ms. MPTL store is pending on the reconciliation field level.
	400 kv dc q Allahabad-Banda	ETD8 05/09	174	530	09.07.08	29.01.09	03.02.09	344 [PFC-8810-3024 dt 26.03.09]	Larsen & Tubro	11.10.10	10.04.12 31.10.13 Extn.	Comp	375/484	55/484	0/174		40.54	M/s Larsen and Tubro Ltd. Chennai is allotted for the balance work on 'as is where is basis' on 10.12.14. Foundation work is in progress on Banda - Allahabad line. Proposal of Profile and tower scheduling is handed over to the EE (Banda) after the survey of Banda - Orai line.

Sl. no	Name of work	Tend. No.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Plan /Remarks
			km	crores					Agency	LOI	Sch comp	Survey	Foundation	Erection	Stringing			
	LILO of 132 kv Taj-Agra Cantt @Shamsabad	TD-313	16.7	6.51					Teracom/Jyoti	21.11.08	20.11.09	Comp	58/60	7/60	0/16.7		56.50	No work at present, all gangs are deployed on Khairagarh line.The proposed date of completion 18.02.16
3	220 kv s/s Etah (Dept)(Energised)																	
	132 kv LILO Etah-Kasganj@Etah		5.0	3.36					UPPTCL									
	132 kv sc Etah220-Etah132		10.0	1.89								UNDER PROCESS						
4	220 kv s/s Jhansi(Dept)																	
	LILO of 132 kv Lalitpur- Hasari line @Jhansi	TD-290	17.4	7.86					ECI	01.01.10	31.12.10	Comp	54/59	53/59	14.04/17.4		91.02	1. Fdn. ROW at 5 no. loc. Falling in the field of MLA shri Deep Narain Yadav. 2. Alternate route to be proposed by field officers. Held up
5	220 KV s/s Bithoor (RNN)																	
	220 kv dc Panki-Unnao Realignment 14-18		3.3	1.5					M/S Umabala			Comp	10/11	02/11				ROW -KDA
6	220 kv s/s Sirsaganj																	
	LILO of ckt-I of 220kv PGCIL bhogaon-Mainpuri@Sirsaganj	TD-348	34.11	21.49					Hythro/Jyoti	06.04.11	05.04.12	Comp	107/111	46/111	0/ 34.11		62.39	Patrolling completed but Erection work has not started, Firm asked to immediately take up work.The proposed date of completion 18.02.16
7	220 kv s/s Boner																	
	Aligarh(400)-Boner(220) sc line 220 kv on dc tower		25	8.3					ECI	01.12.14	30.11.15	17.78		0/56	0/17.78		20.02	Foundation WIP. The proposed date of completion 31.03.16.
	132 KV DC Boner (220)-Boner(132) Interconnector		0.75						M/s Jaishree				9/56	01/03	01/03	0/7		63.69

Sl. no	Name of work	Tend. No.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Plan /Remarks
			km	crores					Agency	LOI	Sch comp	Survey	Foundation	Erection	Stringing			
	132 kv SC Saifai New (220 kv)- Chakkar Nagar		46.63	6.2					Archon			Comp	157/159	139/159	36.495/46.63	91.95	Aa per SE, ETC at present no Erection & 01 no. Stringing gang working at site, Stringing WIP, however as per Local Representative of Firm 01 no Erection gangs reached site & work at Loc-37 WIP, 01 no more stringing gang to reach site tody & likely to start work at Loc 34-38, preparation for Delhi-Howrah Rly line crossing being done by firm for 25.09.15, as per SE, ETC no representative of firm is picking up phone & Notice issued to firm.	
8	132 kv s/s Tundla																	
	132 kv LILO Firozabad-Shikohabad@ Tundla	TD-348	26.94	10.51					Hythro/Jyoti	23.12.11	23.12.12	Comp	81/102	17/102	0/26.94	53.19	FDN work under progress at loc 63, Erection under progress at loc 25& 62, 01 no FDN & 02 no Erection gang working at site. The proposed date of completion 31.12.15.	
	132 kv SC Etmadpur-Tundla	TD-348	20.42	6.33					Hythro/Deptt.	06.04.11	06.04.12	Comp	71/81	20/81	0/20.42	53.46	Rly. Xing at loc. 25-26 approval awaited from DRM Allahabad. Local issues. Work stopped from several Months. Proposal for withdrawal of line moved.	
9	132 kv s/s Ganj Dudwara (Dept)																	
	132 kv sc Etah220-GanjDudwara	TD-348	34.60	10.72					Hythro/Deptt.	06.04.11	05.04.12	Comp	116/116	108/116	28/34.60	93.13	Work started in month of March 15. Proposal for withdrawal of line moved.	
	132 kv sc Etah220-Sikandra rao	TD-348	34.43	10.67					Hythro/Deptt.	06.04.11	05.04.12	Comp	98/114	38/114	0/34.43	58.16	Rly. Xing at loc. 19-20 approval awaited & 106-107 approved. Work stopped from several Months. Proposal for withdrawal of line moved.	

Sl. no	Name of work	Tend. No.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Plan /Remarks
			km	crores					Agency	LOI	Sch comp	Survey	Foundation	Erection	Stringing			
	LILO of Shamsabad-Khairagarh line @ 400KV S/S Agra South		22	9.22	10.12.13		10.05.14		Archon/ EMC	31.07.15	30.06.16						Profile submitted. The proposed date of completion is 30.06.16	
	LILO of Shamsabad-Agra south line @ 132 kv s/s Gwalior Rd.(Agra)		10	4.19	10.12.13		10.05.14		Archon/ EMC	31.07.15	30.04.16						Route survey under progress. The proposed date of completion is 30.06.16	
	LILO of Khairagarh-Bodla line @ 400 kv s/s Agra South		5.67	8.38	10.12.13		10.05.14		Archon/ EMC	31.07.15	30.06.16						Profile submitted.The proposed date of completion is 30.06.16	
22	132kv S/s Mirehchi																	
	LILO of 132 kv SC line Etah - Kasganj @ 132kv S/s Mirehchi		5	2.3	18.07.14/02.01.15	22.07.14			Unitech	23.05.15	22.09.16	1.74	0/8	0/8		10	Stay taken from court by the farmer. The proposed date of completion is 22.09.16.	
23	132 kv S/s Nidholi Kalan																	
	LILO of 132kv SC line Etah - Sikandra Rao@ Nidholi Kalan		5	2.2	18.07.14/02.01.15	22.07.14			Unitech	23.05.15	22.06.16	5					Line cleared on 15.10.15, detail survey started. The proposed date of completion is 22.06.16.	
4	132kv S/s Sultanganj (Bhagaon-Mainpuri)																	
	LILO of 132kv Mainpuri-Neebkarori (Chibramau) line @ 132kv S/s Sultanganj		10	24.00+1.5 (along with s/s)	04.06.15				Archon/ EMC	31.07.15	30.04.16						Survey work to start from 05.10.15.The proposed date of completion is 30.04.16	
1	220 kv SC Hathras - Gokul(Meetai)	TD-313	41.2	19.78					MPTL/ Jyoti	16.09.08	15.09.11	Comp	128/135	123/135	5.55/41.21	75.29	Tower material reached at site.The proposed date of completion 18.02.16.	

Sl. no	Name of work	Tend. No.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	% Prog.	Plan /Remarks
			km	crores					Agency	LOI	Sch comp	Survey	Foundation	Erection	Stringing			
2	132 kv dc Orai220-Orai Rly	TD-313	0.39	0.12					Jyoti	31.08.10	30.08.11	Comp	4/5	4/5	0/0.39		66	Dead end tower of rly traction s/s has not been casted due to non finalisation of Rly TSS land till today. Held up.
3	Replacement by ACCC 132 kv SC Agra - Bodla	Turn Key TD- 373	5.13	1.35					Sterlite				NA	NA	0/5.13		51.74	Stringing Completed in June 15.
4	132 kv SC Khair (220) - Iglas (on DC towers)		30.5		12.12.12				Archon/ EMC	31.07.15	30.06.16							Route approved.The proposed date of competion is 30.06.16
5	LILO of one ckt. of 132 kv Naubasta-Malwa line @ Ghatampur		40	17.91	06.07.12		12.12.12	TRM-047-2012-6612/16.12	Archon/ EMC	31.07.15	30.06.16							Route survey to start form 05.10.15.The proposed date of competion is 30.06.16