

S no	Name of work	Tend.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	%age Prog.	Plan /Remarks
		No.	km	crores					Agency	LOI	Sch comp	Survey	Found.	Erection	Stringing			
	132KV Muradnagar- Muradnagar Railway		2.0 Km on Cable						M/s. Ravin Cable, Mumbai (Local)			Comp	Comp	Comp	Comp			Completed
6	400 kv s/s Noida sector 123 (GIS)																	
	400 KV dc(on monopole) sec 148 Noida to sec123 Noida		20	96.00	10.9.12	11.12.12												12th
	132 KV sector 123 (400 KV) Noida to Sec 115 Noida		10		10.9.12	11.12.12												12th
	132 KV sector 123 (400 KV) Noida to Sec 66 Noida		10		10.9.12	11.12.12												12th
	132 KV sector 123 (400 KV) Noida to two unidentified S/S		15		10.9.12	11.12.12												12th
7	400 kv s/s Nehtaur (PPP II)																	
	132KV SC Nehtaur (400)-Chandpur line (On DC Tower)		50	18.0	31.03.14		10.05.14		Archon/Sa lasar	08.09.15	07.08.16							Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.

S no	Name of work	Tend. No.	Length km	Est. cost crores	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	%age Prog.	Plan /Remarks
									Agency	LOI	Sch comp	Survey	Found.	Erection	Stringing			
	220 kv SC Dasna400-Faridnagar line on DC tower	TD-348	20	14.19					RS Infra/ Archon/ Salasar	11.08.11/ 08.09.15	10.08.12/ 7.08.16	Comp					Line withdrawn from M/s Archon Engicon and allotted to M/s Salasar on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
6	220 kv s/s Charla (RNN)	CM																
	220 kv II ckt strg Muzaffarngr400-Modipuram		35.511	5.38					M/s. East India [Local Line]	07.08.10	31.03.11					35.346/ 35.511		
	132 kv sc Charla-Mawana	TD-329	14.42	4.47					PNC	28.04.10	27.04.11	Comp	45/46	45/46		13.48/ 14.42	97.39	Row at Location No 9 (court stay), Advocate changed Line charged from Charla end upto loc 10 on 04.07.13. The proposed date of completion is 31.10.15.
7	220 kv s/s Rampur (RNSAS)																	
	LILO of 132 kv Rampur - Bilaspur at 220 kV Rampur	TD-290	12	1.64					ECI	05.03.07	05.03.08	Comp	39/40	28/40		0/12	68.38	1. There is ROW at 1 location(loc no.-1). 2. Field officers are trying to resolve the ROW. 3. 1 no. erection gang is working 4. Tree cutting is to be arranged by ETD Rampur. The proposed date of completion is 31.10.15
	132 kv LILO Moradabad-Rampur@Rampur		3	1.06					Deptt.									To be Constructed at field Level.

S no	Name of work	Tend.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	%age Prog.	Plan /Remarks
		No.	km	crores					Agency	LOI	Sch comp	Survey	Found.	Erection	Stringing			
	220 KV SC line from 765 KV Hapur - 220 KV S/S Hapur on dc tower		30	16.2	18.07.14 04.06.15	22.07.14	26.07.14		Archon/Sa lasar	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
	LILO of 220 KV Simbhaoli – Shatabdi Nagar DC line at 220 kV Hapur		50	27.0	18.07.14 04.06.15	22.07.14	26.07.14		Archon/E MC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
	132 kV SC Hapur(220 KV)- Hapur(132KV) line on DC Tower		15	5.3	18.07.14 04.06.15	22.07.14	26.07.14		Archon/E MC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
	132 KV SC Line Babugarh -220kV Hapur on DC Tower		20	6.8	18.07.14 04.06.15	22.07.14	26.07.14		Archon/E MC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	

S no	Name of work	Tend.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	%age Prog.	Plan /Remarks
		No.	km	crores					Agency	LOI	Sch comp	Survey	Found.	Erection	Stringing			
	132 kV SC Pilakhuwa - 220kV Hapur on DC Tower		25	8.5	18.07.14 04.06.15	22.07.14	26.07.14		Archon/E MC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
11	220 kv s/s Madhuvan																	
	220 kv sc Dasna- Madhuvan (on dc tower)		15	8.19	27.08.08/ 24.07.15				Archon/Sa lasar	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
	220 kv sc Aaur- Madhuvan (on dc tower)		13	5.91	27.08.08/ 24.07.15				Archon/Sa lasar	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
12	220 KV S/S Amroha																	
	LILO of 220 KV MBD(220) - Nehtaur(220) SC Line @ Amroha		30	11.03	18.07.14/ 02.01.15	22.07.14	26.07.14		Archon/E MC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	

S no	Name of work	Tend.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	%age Prog.	Plan /Remarks
		No.	km	crores					Agency	LOI	Sch comp	Survey	Found.	Erection	Stringing			
	132 KV DC line Amroha(220)- Agwanpur		45	11.11	18.07.14/ 02.01.15	22.07.14			Archon/E MC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
	132 kV SC line Amroha(220)-Kothi Khidmatpur on DC Tower		27	6.19	18.07.14/ 02.01.15	22.07.14			Archon/E MC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
	132 KV SC line Amroha(220)- Bachraun on DC Tower		28	6.4	18.07.14/ 02.01.15	22.07.14			Archon/E MC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
13	220 KV S/S Partapur																	
	220kV DC Partapur (Jagriti- Vihar)- Hapur(765) Line at 220kV Partapur S/s		40		18.07.14 / 08.07.15	22.07.14	26.07.14		Archon								No work done, final notice issued to firm	

S no	Name of work	Tend.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	%age Prog.	Plan /Remarks
		No.	km	crores					Agency	LOI	Sch comp	Survey	Found.	Erection	Stringing			
	220 KV SC Partapur (Jagriti Vihar) - Meerut(400) PGCIL line on DC Tower		25	96 (along with S/s)	08.07.15				Archon/Sa lasar	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
	LILO of 132 KV SC Nagli Kithor - Mundali line @ Partapur (Jagriti Vihar)		15		08.07.15				Archon/E MC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	
	132 KV DC Partapur(Jagriti Vihar) - Lohiya nagar(Hapur road) line		5		08.07.15				Archon/E MC	08.09.15	07.06.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.06.16.	
14	220 KV S/S Chandausi																	
	LILO of 220 KV SC Badaun - Sambhal line at 220 KV S/s Chandausi		40	14.7	18.07.14	22.07.14	26.07.14		Archon/E MC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16.	

S no	Name of work	Tend.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	%age Prog.	Plan /Remarks
		No.	km	crores					Agency	LOI	Sch comp	Survey	Found.	Erection	Stringing			
	132 kv sc Sikandra220- Jahanghirpur	TD-348	39.34	12.2					Trading	06.04.11	05.04.12	Comp	111/ 122	107/ 122	17.50/ 39.34	81.41	1.Row at 11 nos.loc in Chitti Village. However EE, ETD informed that there are only 6-7 ROW which is likely to resolved if gang is deployed. 2.Erection and stringing work stopped due to rain and water logging and standing crop EE ETD informed that Firm has intimated to start work in Oct, 2015.	
4	132 kv s/s Noida sec 115 (RNN III)																	
	132 kv lilo Noida 45- Noida II @ Noida115		5	2.02					UPPTCL									
5	132 kv s/s UPSIDC Masuri (TKSAS)																	
	132 kv sc Dadri- Masuri (UPSIDC)	TD-329	11.59	5.32					A.K. Power Trans. Tech.	28.04.10	27.04.11	Comp	26+0/ 47	0/47	0/11.59	38.33	Work hand over to M/s. A K. Power on dated 3.12.14.	
	LILO of 132 kV Dasna400- Dasna132@UPSIDC		20	8.73					Archon/Sa lasar	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16	
6	132 kv s/s Govindpuram (RNN III)																	
	132 kv sc Bapudham- Govindpur	TD-348	8						RS Infra	06.04.11	05.1.12							

S no	Name of work	Tend.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	%age Prog.	Plan /Remarks
		No.	km	crores					Agency	LOI	Sch comp	Survey	Found.	Erection	Stringing			
	132 kv sc Madhuvan- Govindpur	TD-348	5						RS Infra	06.04.11	05.1.12							
7	132 kv s/s Tex Centre Pilkhuwa																	
	132 kv sc Faridnagar- Tex Centre Pilkhuwa	TD-348	11.59	3.59					RS Infra	24.12.11	23.09.12	Comp	32/43	0/43	0/11.59	30.6	ROW being resolved at Local level, Foundation work on gantry complete, Rly Xing case between loc no 5-6 submitted, as intimated by EE, ETD, Ghaziabad because of dispute at loc 7 & 8, work on other locations is stalled. The proposed date of completion is 31.12.15.	
	132 kv bay @ Gajraula																	
8	132 kv s/s Kothi Khidmatpur																	
	132 kv sc Chajlait220-Kothi Khidmatpur	TD-348	15	4.98					RS Infra	24.12.11	23.12.12		0	0	0	10		
9	132 kv s/s Moradabad New (RNNIII)																	
	132 kv LILO Moradabad- Amroha@mbd N	TD-348	20						Trading	06.04.11	05.4.12	Comp				10		
11	132 kv s/s Ramraj (Dept)																	
	132 kv sc Jansath220- Ramraj	TD-348	18.42	5.71					Trading	06.04.11	05.04.12	Comp	55/63	50/63	2.60/ 18.42	71.23	ROW on 7 loc no- (8,33,36,37,38,39 &44), being resolved at local level. The proposed date of completion is 31.01.16.	

S no	Name of work	Tend. No.	Length km	Est. cost crores	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	%age Prog.	Plan /Remarks
									Agency	LOI	Sch comp	Survey	Found.	Erection	Stringing			
	132 Kv 2 Phase Kota- Tapri Rly Line		14	4.34					Trading			11.5	39/39	39/39	8.5/14	90.18	SE & EE has requested DM to provide police force, Local Administration will visit the site today, 'TAHRIR' has been against the farmers creating ROW at local thana (SO Nagal Thana), stringing upto Loc 1 to 26 complete, Loc26-35 under ROW & Loc 35 to Tapri switchyard complete.	
15	132 kv S/S Gangoh																	
	132KV LILO of Roorkee- Saharanpur		2.5						M/s. PSH			Survey Complete d						
16	132 kv s/s Morna																	
	132kV DC Nehtaur(400) - Morna Line at 132kV S/s Morna (132kV SC on DC Tower Nehtaur (400 kV) Morna Line)		25	11.5	18.07.14	22.07.14	26.07.14		Archon/Sa lasar	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm is in process of taking up work. The proposed date of completion is 07.08.16	
17	132 kV S/s Harsia																	
	132kV SC Harsia(Ukawali)- Baghpat(220) Line on DC tower		22		18.07.14 / 08.07.15	22.07.14	26.07.14		Archon/E MC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm in in process of taking up work.The proposed date of completion is 07.08.16.	

S no	Name of work	Tend. No.	Length km	Est. cost crores	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	%age Prog.	Plan /Remarks
									Agency	LOI	Sch comp	Survey	Found.	Erection	Stringing			
	132kV SC Shingwali-Harsia(Ukawali) Line on DC tower		18	20.40	08.07.15				Archon/EMC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.15, firm in in process of taking up work.The proposed date of complition is 07.08.16.	
18	132kV S/s Mawana Road																	
	132kV DC Charla(220) - Mawana Road Line at 132kV S/s Mawana Road		45	18.5	18.07.14	22.07.14	26.07.14		Archon								No work done, final notice issued to firm.The proposed date of completion is 30.05.16.	
19	132kV S/s Kankankhera II																	
	132kV DC Partapur(220) - Kankankhera (II) Line at 132kV S/s kankankhera		35	16	18.07.14	22.07.14	26.07.14		Archon								No work done, final notice issued to firm.The proposed date of completion is 30.05.16.	
20	132 kv s/s Shahbad																	
	132 kv (sc on dc Towers) Shahbad-Rampur		25.43	9.17	18.7.12	06.07.12			Trading			25.43	8/101	0/101	0/25.43	11.98	1. Survey complete, and approved 2. FDN WIP (1 gang working, 3 gangs to be deployed in Oct,2015).The proposed date of completion is 02.07.16.	
21	132 kv s/s Kaniyan																	
	LILO of 132 kV Jasala - Nirpura line @ Kaniyan		10.33	4.94	18.7.12	30.4.12			Trading			10.33	7/41	0/41	0/10.33	11.22	1. Survey complete, and approved 2. FDN WIP (1 gang working, 3 gangs to be deployed in Oct,2015).The proposed date of completion is 02.07.16.	

S no	Name of work	Tend.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	%age Prog.	Plan /Remarks
		No.	km	crores					Agency	LOI	Sch comp	Survey	Found.	Erection	Stringing			
22	132kV S/s Hapur By Pass																	
	132kV DC Partapur(220) - Hapur By Pass Line at 132kV S/s Hapur By Pass		30	7.4	18.07.14	22.07.14	26.07.14		Archon								No work done, final notice issued to firm. The proposed date of completion is 30.05.16.	
23	132kV S/s Asmoli (Sambhal)																	
	Sambhal(220)-Asmoli 132kv DC line		20		29.08.14			World Bank (Expected)	Archon/EMC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.2015 firm is in process of taking up work. The proposed date of completion is 07.08.16.	
	Chandausi(220)-Asmoli 132kv DC line		50		29.08.14			World Bank (Expected)	Archon/EMC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.2015 firm is in process of taking up work. The proposed date of completion is 07.08.16.	
7	132kV S/s Bhopa																	
	132kV DC Badaikala - Muzaffarnagar (220) - Bhopa line		30		29.08.14			World Bank (Expected)	Archon/EMC	08.09.15	07.08.16						Line withdrawn from M/s Archon Engicon and allotted to M/s EMC on 08.09.2015 firm is in process of taking up work. The proposed date of completion is 07.08.16.	

S no	Name of work	Tend.	Length	Est. cost	TWC	BOD	ETF	Loan (in Cr.)	Work			Progress				ED	%age Prog.	Plan /Remarks
		No.	km	crores					Agency	LOI	Sch comp	Survey	Found.	Erection	Stringing			
1	220 kv sc G noida400- IT City Gharbara	TD-313	16.56	10.60					MPTL	16.09.08	15.09.09	Comp	64/64	64/64	16.5/ 18.6		82.73	One ckt charged from 220kv RC Green S/s. Balance work held up due to ROW between loc1- 18. WIP.
2	220 kv sc Badaun- Sambhal	TD-348	86.12	43.06					Archon	06.04.11	05.04.12	Comp	250/ 250	250/ 250	86.12/ 86.12		100	Work complete except 12 km. OPGW stringing. WIP
3	132 sc Moradabad- Bilari	TD-329	25	7.6					PNC	28.04.10	27.4.11	Comp	83/83	78/83	17.26/ 25		91.06	Line upto Kundarki LLO point is charge on 03.04.15. 1 no Erection gang at site. WIP.The proposed date of complition 30.09.15.
4	132 sc Bilari- Chandausi	TD-329	19.2	5.95					PNC	28.04.10	27.04.11	Comp	60/60	45/60	6.6/ 19.2		78.59	Er (1gang) & Str (1 gang) WIP loc 54- 58.The proposed date of complition 31.12.15.
5	132 kv sc Jehangirabad- Dibai		20.0	6.02					UPPTCL									Line not required
6	132 kv sc bet Jehangirabad220 & Jehangirabad- Lakhauti line		5	2.18					UPPTCL			Comp						To be constructed at field Level.
7	132 kv sc Rampur220- Shahjadngr Rly	TD-304	6.7	1.85					M/s. PSH (Field Level)	29.03.12		Comp	25/25	25/25	4.98/ 4.98		100	WIP.
8	Replacement by ACCC 132 kv sc Muradnagar- Bulandshar Road		4.55	4.55					Sterlite			Comp (18 km)			4.55/ 4.55		100	Stringing completed on 04-03-15

