

DETAILS OF 765 & 400 kV LINE (UNDER CONSTRUCTION) UPPTCL AS ON May 31, 2016

Sl. NO.	Description of line	Line length	Working Agency	Progress of works			Progress	Expected date of completion	Remark
				Foundation (nos.)	Erection	Stringing			
		(kms.)					(%)		
A	765KV Transmission Lines								
1	Anpara-Jhusi S/C Section	187	M/S Jyoti Structures	383/552	331/552	90.563/187	70.38	Sep,16	Forest Clearence obtained.
2	Jhusi-Unnao S/C Section	238.833	M/S Gammon India	673/673	673/673	235.866/238.83	99.69	June,16	WIP
B	400 KV Transmission Line								
1	Aligarh- Sikandarabad D/C	95	M/S Isolux Corsan India, Gurgaon	256/258	254/258	83/95	96.34	June,16	(i). Rectification work of collapse towers are in progress. (ii). Work of diversion against DFCC has been stopped due to pending of approval of drawing by M/s DFCCIL.
2	Banda-Allahabad (Rewa Road) D/C QUAD	177	M/S L&T Construction, Chennai	475/484	438/484	37.16/177	73.41	July,16	Previous tender cancelled and new agency finalised. WIP
3	Banda-Orai D/C QUAD	108		211/295	130/295	0/108	47.44	Oct,16	Tower Shedule has been approved. Reconciliation of materials from MAU, Chtrkoot store of M/s MPTSL started.
4	Anapara B-Anpara D/C QUAD	5.032	M/s Shanti Enterprises, Sonbhadra	23/23	21/23	4/5.032	93.13	June,16	Previous tender cancelled and new agency finalised at local level. One circuit charged on 31.03.16. Work for completion of second circuit is under progress.
5	765KV Gr. Noida-400KV Noida D/C QUAD	45.286	M/s Unitech &M/s R.S.Infra J.V	127/148	117/148	30.286/45.286	82.99	July,16	ROW at various location due to Noida Authority.
6	LILO of 400KV Meza-Rewa Road at 400KV masuli S/s Allahabad	32.455	M/s Man Structural	90/104	46/104	1.879/32.455	54.43	July,16	WIP

DETAILS OF 765 & 400 kV LINE (UNDER CONSTRUCTION) PGCIL AS ON May 31, 2016

Sl. NO.	Description of line	Line length	Working Agency	Progress of works			Progress (%)	Expected date of completion	Remark
				Foundation (no.s)	Erection	Stringing			
A	765KV Transmission Lines								
1	Lalitpur-Agra S/C CKT-I	336	M/s PGCIL	937/955	874/955	228.30/336	89.82	June, 16	WIP
2	Lalitpur-Agra S/C CKT-II	335	M/s PGCIL	867/889	781/889	181.92/335	85.53	June, 16	WIP
B	400 KV Transmission Line								
1	LILO of Agra-Agra(PG) line @ 765KV S/s (UP)	36.37	M/s PGCIL	87/100	74/100	6.02/36.37	70.69	June, 16	WIP
2	LILO of Agra-Muradnagar line @ 765KV S/s Agra(UP)	78	M/s PGCIL	210/212	203/212	41.17/78	87.11	June, 16	WIP
3	765KV S/s Agra(UP)-400KV Agra South S/s(UP) D/C	68.09	M/s PGCIL	184/190	172/190	21.17/68.09	80.09	June, 16	WIP
4	LILO of Agra-Muradnagar line @ 400KV S/s Mathura(UP)	31.96	M/s PGCIL	82/88	73/88	7.6/31.96	75.83	June, 16	WIP
5	765KV S/s Agra(UP)-400KV Mathura S/s(UP) S/C	142	M/s PGCIL	381/388	371/388	53.016/142	83.01	June, 16	WIP