

Commissioning Results

Results of Checking of Control Cables

Name of Sub-Station/Power-house.....

Name of feeder/Transformer.....

Dated

Sl. No.	Control cable no.	Cores	Laid		Checking Results					Initial of Tester	Cable meant for which circuit
			From	To	1.1 Insulation resistance in Mega Ohms core to Earth	1.2 Insulation in Mega Ohms core to core	1.3*	1.4*	1.5*		
1	2	3	4	5	6	7	8	9	10	11	12

***NOTE :**

- 1.3 Record O.K. if each core is provided with numbered ferrule.
- 1.4 Record O.K. if cable number is provided as per cable schedule.
- 1.5 Record O.K. if spare cores are properly bunched.

Counter-signed

Checked by

Executive Engineer (T&C)

Assistant Engineer (T&C)