

ONGOING SUBSTATIONS (TRANSMISSION WEST)

Sl. no.	District	Name of work	Imp.	Cap.	Total	Est. cost	TWC	BOD	ETF	Fund linkage	Loan amt	Land	Instructions for execution mode					% Prg.	Plan/Remarks
			status	MVA	cap.	crores	status		status	status	status	crores	status	LOI	DOS	DOS	ED / Schedule		
1	G.B.Nagar	400 kv s/s Noida sector 148 (GIS)	CM 09.10.11	2*500+160 + 2*100 (220/33)	1360	245.79	05.05.11	08.01.11 & 08.04.13	14.07.11	Deposit	-	Available	-	-	-	-	-	7%	Transferred to Noida Dev. Auth. For Construction on 10.05.13
2	G.B.Nagar	400 kv s/s Noida sector 123 (GIS)		4*200 (400/132) + 4*100 (132/33)	1200		10.09.12 & 08.04.13	11.12.12	Pending due 2 rev. of TWC.	Deposit	-	Available	-	-	-	-	-	7%	(Transferred to Noida Dev. Auth. For Construction on 10.05.13)
1	Baghpat	220 kv s/s Baghpat	CM 09.10.11	2*100	200	18.94	01.11.10	08.01.11	14.07.11	REC 047-2012-5804	37.298	Available	17.11.11		03/12	09/13	RNN CGL	92%	
2	Ghaziabad	220 kv s/s Morti		160+ 3*60	340	61.77	27.08.08	16.12.09		PFC recd. after correction on 26.02.09		Available					TK II Deptt.	22%	
1	Ghaziabad	132 kv s/s Govindpuram GIS	CM 15.01.11	2*63	126	28.00	23.01.09	04.06.09	13.05.10 28.02.11	Scheme to be revised after TWC		Available	29.06.12		03/14	03/15	TK CGL	37%	
2	Baghpat	132 kv s/s Kirthal	CM 13.05.11	2*40	80	14.67	01.11.10	08.01.11	11.11.11	PFC 88103051 03.09.12	11.73	Available	20.01.11	20.1.11	20.1.11	20.01.12	RNN Capital	98%	
3	Muzaffarnagar	132 kv s/s Kanyan		2*40	80	15.18	30.04.12	18.7.12	29.10.13	REC 047-2013-7269	12.9	Available	06/14		06/14	06/15	Deptt.	60%	12th Plan
4	Moradabad	132 kv s/s Moradabad New	CM 15.01.11	2*40	80	10.08	23.01.09	04.06.09	To be sub.	Deposit MDA		Available	11.11.10				RNN	7%	
5	Ghaziabad	132 kv s/s Tex Centre Pilkhuwa	CM 09.10.11	2*40	80	12.13	05.05.11	22.06.11	14.09.11	REC 047-2012-6074 dt. 26.04.13	4.852	Available	No.596 dt 22.09.11	5.12.11	5.12.11	05.12.12	RNN Gepdec	97%	
6	Saharanpur	132 kv s/s Rampur Maniharan	CM 15.01.10	2*40	80	12.53	09.07.08	04.08.08	03.02.09	PFC sanc 88103021	12.53	Available	Sep-09		25.9.09	25.09.10	Deptt	100%	

Sl. no.	District	Name of work	Imp.	Cap.	Total	Est. cost	TWC	BOD	ETF	Fund linkage	Loan amt	Land	Instructions for execution mode					% Prg.	Plan/Remarks
			status	MVA	cap.	crores	status		status	status	crores	status	LOI	DOS	DOS	ED / Schedule	Mode		
7	Rampur	132 kv s/s Shahabad		2*20	40	13.50	06.07.12	18.7.12	29.10.13	REC 047-2012-6987	22.31	Available			03/14	03/15	Deptt.	33%	12th Plan

Sl. no.	District	Name of work	Imp.	Cap.	Total	Est. cost	TWC	BOD	ETF	Fund linkage	Loan amt	Land	Instructions for execution mode					% Prg.	Plan/Remarks
			status	MVA	cap.	crores	status		status	status	crores	status	LOI	DOS	DOS	ED / Schedule	Mode		
8	Meerut	132kV S/s Mawana Road		2*40	80	17.00	18.07.14	22.07.14	26.07.14	REC 047-2011-4572	11.9	Available					Deptt	7%	
9	Meerut	132kV S/s Hapur By Pass		2*40	80	17.00	18.07.14	22.07.14	26.07.14	REC 047-2011-4575	11.9	Available					Deptt	7%	
10	Baghpat	132 kV S/s Harsia (Ukawali)		2*40	80	17.00	18.07.14 / 08.07.15	22.07.14	26.07.14		11.9	Available	360 dt. 06.04.15		06.4.15	05.04.16	PME	7%	