

## ONGOING SUBSTATIONS (TRANSMISSION EAST)

Sl. no.	District	Name of work	Imp. Status	Cap. MVA	Total cap.	Est. cost crores	TWC Status	BOD	ETF	Fund Linkage	Loan amt crores	Land status	Instructions for execution mode				% Prg.	Plan
													LOI	DOS	ED/Schedule	Mode		
1	Allahabad	400 kv S/s Masauli (400/132)		3*200	600	130	18.07.14/ 02.01.15	22.07.14	26.07.14		91	Available				M/s Safety control & Devices Pvt. Ltd.	7%	
1	Azamgarh	220 kv S/s Azamgarh-II		2*160+ 2*40	400	54	18.07.14	22.07.14	26.07.14		37.8	Available					0%	
2	Siddharth -nagar	220 kv s/s Bansi	CM 09.10.11	2*100	200	18.3	27.08.08	16.12.08	13.05.10	REC 047- 2010- 4319	61.21	Available	15.04.11			RNN Techno Fab	11%	
3	Varanasi	220 kv s/s Harhua	CM 09.10.11	2*60	120	24.19	05.02.11	26.4.11	14.07.11	REC 047- 2011- 5566	28.65	Available	02.05.11	10/11	04/13	RNN CGL	85%	
4	Gazipur	220 kv s/s Bhadaura		2*100+ 2*40	280	23.99	17.05.13		29.10.13			Available	22.08.14	01.01.15	06/16	PME (TK)	12%	12th
5	Varanasi	220 kv S/s Raja ka Talab		2*160+ 2*40	400	54	18.07.14	22.07.14	26.07.14		37.8	Available					7%	
1	Allahabad	132 kv s/s Allahabad Old PH (GIS)	CM 09.10.11	2*63	126	27	26.08.10 Rev 26.10.12	11.12.12	28.02.11/ 12.12.12	REC 047- 2013- 7219 (10900)	92.44	Available	29.06.12	11/12	11/13	TK CGL	60%	
2	Azamgarh	132 kv s/s Mubarakpur	CM Ann. 20.7.13	2*20	40	8.09	23.01.09 Rev. 17.05.13	04.06.09	11.07.13	REC 047- 2013- 7411 (Dt.13.12. 13)	10.55 (with lines)	Available	29.01.14	04.02.15	3.2.16	TK PME	20%	
3	Kaushambi	132 kv s/s Bharwari		2*20	40	14.52	15.02.12	18.7.12	12.12.12		19.55	Available		11/13	11/14	Deptt.	70%	
4	Chandauli	132 kv s/s Bhupauli		2*20	40	10.64	06.10.10	08.01.11	To be sub.	Deposit		Available				NA	7%	
5	Varanasi	132 kv s/s DLW		1*40	40	11.72	14.06.10	06.08.10	28.02.11	REC 047- 2011- 4802	8.8	Available	16.08.11	12/11	12/12	Dept	100%	
6	Mirzapur	132 kv s/s Lalganj		2*20	40	9.03	07.09.11	12.10.11	12.12.12	REC 047- 2012- 6430	22.41	Available	19.05.14	05/14	05/15	TK/ Amtek	7%	
7	SK Nagar	132 kv s/s Nathnagar	CM 13.05.11	2*20	40	12.57	27.08.08	16.12.08	03.02.09	REC 470099/3 146	15.86	Available	7.10.10	05/11	05/12	M/s Techno	100%	

Sl. no.	District	Name of work	Imp. Status	Cap. MVA	Total cap.	Est. cost crores	TWC Status	BOD	ETF	Fund Linkage	Loan amt crores	Land status	Instructions for execution mode				% Prg.	Plan
													LOI	DOS	ED/Schedule	Mode		
8	Deoria	132 kv s/s Rudrapur		2*20	40	8.57	27.08.08	16.12.08	11.06.09	REC 470101	7.02	Available	19.05.14	05/14	05/15	TK/ Amtek	30%	
9	Deoria	132 kv s/s Purna Chapar		2*20	40	14.47	17.05.13		29.10.13			Not Available				Deptt.	7%	Tender invited on 29/9/14
10	Ballia	132 kv s/s Chitbadagaon		2*20	40	14.47	17.05.13		29.10.13	REC-UP-TD-TRM-047-2013-8264	10.129	Available	27.09.14	03.03.14	03.03.15	Deptt.	40%	
11	Allahabad	132kV S/s Jari		2*40	80	17	18.07.14	22.07.14	26.07.14	PFC submitted	11.9	Available	417 dt. 13.04.15			Safety Control	7%	
12	Varanasi	132kV S/s Kursato		2*40	80	17	18.07.14	22.07.14	26.07.14		11.9	Available				Deptt.	7%	
13	Azamgarh	132kv S/s Rani ki Sarai		2x20	40	31.5 (along with lines)	01.04.15					Available				Sumaja Electro Infra Pvt. Ltd. Noida	7%	