

Test Results of High Speed Impedance Relays (ASEA)

ROUTINE TESTING RESULTS

GENERAL

1.1 Name of sub-station/Power-house :..... Date :

1.2 Name of Feeder : Circuit Breaker No. :

1.3 Details of Relay :—Sl. No Type :

SETTINGS :— a = K_1 ϕ = I_2 = $I(-)$ =

P_1 = TK_1 = Secs. P_2 = Secs.

P_2 = TK_2 = Secs. PT_1 = Secs.

P_3 = TK_3 = Secs. PT_2 = Secs.

P_4 = TK_4 = Secs. G = Secs.

2.1 Covered Impedance :— Primary value in Ohms Secondary value in Ohms

Zone I

Zone II

Zone III

Zone IV

CHECKING OF D.C. SEQUENCE :—

D.C. Sequence checked, the results are O.K. as per sheet attached.

ACCURACY OF ZERO SEQUENCE RELAY (I_n) :—

(i) Rated voltage Volts (ii) Rated current..... Amps.

(iii) Set value Amps

(iv) Operating current Measured on each phase in amperes.

R = S = T =

5. ACCURACY OF NEGATIVE SEQUENCE RELAY [$I(-)$] :—

Sl. no.	Type of fault	Phase	Measured operating current I_m	Calculated (-) sequence current :—	Remarks
				$I(-) = \frac{I_m}{3}$ for single phase fault $I(-) = \frac{I_m}{\sqrt{3}}$ for double phase faults	
1	2	3	4	5	6
1.	Single phase	R			
		S			
		T			
2.	Double phase	R(S)			
		S(T)			
		T(R)			

6 (A) Checking of Accuracy of Starters for Symetrical Faults

Phase with direction	Relay Ohmic Setting Z_R in ohms	N	Impedance to be set ZFB set $Z = Z_R/N$	Impedance Set on ZFB Test Set			Source Impedance in ohms	Observed %Potential P'	Theoretical %Potential P	% Error $\frac{P'-P}{P} \times 100$	Remarks		
				Taps on		Z in ohms						Angle	
1	2	3	4	R	X		7	8	9	10	11		12
R-N													Remove I_w relay & connect terminals 38 and 55
S-N													
T-N													

6 (B) Checking of Accuracy of Starters for Asymetrical Faults

R-N			$2 Z_R/N$				90° 270° 30° 120°						Short terminals 47A-47B & 47C-47D
S-N							90° 270° 30° 120°						keeping I_w relay out. Remove
T-N							90° 270° 30° 120°						Connection of 38 & 55 made earlier

7. D.C. VOLTAGE ACROSS RESETTING MAGNETS :—

Sl. no.	Magnet	Theoretical value	Observed value		Remarks
			Without 'L' operated	With 'L' operated	
1	2	3	4	5	6
1. SP_R					
2. SP_S					
3. SP_T					
4. SP_K					

8. D.C. INTERLOCKED SUPPLY CHECKED AND IT IS-----

9. ACCURACY OF TIMER CHECKED

Zone	Time Set at in Sec	% P kept at	Operating time in Secs.	Remarks
I				
II				
III				
IV				

Counter Signed

Tested by

Executive Engineer (T&C)

Assistant Engineer (T&C)