

## ONGOING SUBSTATIONS (TRANSMISSION CENTRAL)

Sl. No.	District	Name of work	Imp.	Cap.	Total	Est. cost	TWC	BOD	ETF	Fund linkage status	Loan amt crores	Land status	Instructions for execution mode				% Prg.	Plan
			status	MVA	cap.	crores	status		status				LOI	DOS	ED/ Sch.	Mode		
1	Bahraich	220 kv s/s Bahraich	CM 5.11.12	2*100+2*40	280	42.97	09.07.08	04.08.08	04.09.09	REC 047-2009-3058 (Fund Approval Date 08.10.09)	36.16	Available	22.11.12 (RNN)	11/13	05/15	RNN Safety Control & Devices	79%	
2	Lucknow	220 kv s/s Kanpur Road	CM 09.10.11	3*60	180	46.61	21.11.11	18.7.12	28.02.11	REC 047-2011-4811	48.15	Available				T.K. Tender Under Process.	7%	
3	Lakhimpur K.	220 kv s/s Nighasan	CM 15.01.10	2*100+40+20	260	31.37	09.07.08 29.09.11 15.02.12	04.08.08	04.09.09	REC 047-2009-3035 REC 047-2012-6991	21.96 + 15.20	Available	28.04.11	04/11	10/12	RNN Safety Control & Devices	97%	
4	Pilibhit	220 kv s/s Pilibhit	CM 20.07.13	2*100	200	17.5	21.05.12	18.7.12	12.12.12	REC 047-2012-6621	48.43	Available		1/14	7/15	sterling & wilson	34%	12th Plan
1	Ambedkar Nagar	132 kv s/s Aalapur		2*20	40	14.5	21.11.11	18.7.12	29.10.13	REC 047-2012-6623	23.97	Available	06.06.14	06/14	06/15	Deptt.	38%	
2	Hardoi	132 kv s/s Baghauri	CM 1.10.12	2*20	40	12.71	08.07.11	12.10.11	14.07.11	REC 047-2012-6202 dt.16.08.12	20.74	Available	25.10.11	11/11	11/12	RNN Power tech	98%	
3	Pilibhit	132 kv s/s Bisalpur		2*20	40	14.5	09.07.08	04.08.08	11.06.09	REC 047-2009-3345	7	Available		11/13	11/14	Deptt.	90%	
4	Barabanki	132 kv s/s Haidargarh		2*20	40	16.5	30.04.12	18.7.12	29.10.13	REC 047-2012-6631	13.06	Available	27.09.11/ Deptt. 6/14			Deptt.	23%	12th Plan
5	Lucknow	132 kv s/s Hanuman Setu(GIS)		2*63	126	26.1	22.03.11 Rev. 2.11.11 Rev. 10.9.12	11.12.12	11.11.11	REC 047-2011-5719	26.1	Not available	29.06.12			TK CGL	0%	Not found
6	Sitapur	132 kv s/s Mahmoodabad		1*20	20	7.47	06.07.12	18.7.12	12.12.12	REC 047-2012-6597	20.69	Available	19.05.14	05/14	07/15	TK/ Amtek	61%	12th Plan
7	Sitapur	132 kv s/s Neri (Sitapur)		1*20	20	12	06.07.12	18.7.12	12.12.12	REC 047-2012-6596	8.69	Available		11/13	11/14	Deptt.	72%	
8	Barabanki	132 kv s/s Nindura	CM 13.05.11	2*20	40	10.43	20.12.10	26.04.11	13.06.11	REC 047-2011-4996	8.94	Available	16.03.11	04/11	04/12	TK NKG	95%	

Sl. No.	District	Name of work	Imp.	Cap.	Total	Est. cost	TWC	BOD	ETF	Fund linkage status	Loan amt crores	Land status	Instructions for execution mode				% Prg.	Plan
			status	MVA	cap.	crores	status		status	LOI			DOS	ED/ Sch.	Mode			
9	Shahjanpur	132 kv s/s Tilhar	CM 20.07.13	2*20	40	12.38	09.07.08	04.08.08	04.09.09	REC 047- 2012- 6989	11.3	Available	NKG 02.04.13	4/13	4/14	NKG	42%	
10	Balrampur	132 kv s/s Utraula	CM 15.01.11	2*20	40	12.15	27.08.08 07.07.10	16.12.08	15.01.07 18.09.10 13.06.11	REC 047- 20010- 4318	8.16	Available	19.01.11	19.1.11	19.1.12	Deptt	95%	July-2012 , 132 KV Co-Gen bay and Balrampur bay energized on 24.12.11
11	Raebareli	132 KV S/s Sareni		2*20	40	14.5	13.02.14		10.05.14			Available	06/14	06/14	06/15	Deptt	31%	
12	Shahjanpur	132 kv s/s Bandaa		2*20	40	9.457	09.07.08	04.08.08	04.09.09	REC 047- 2012- 6990	21.66	Available	19.05.14	03/15	03/16	TK/ Amtek	9%	
13	Unnao	132 kv s/s Maurawan		2*20	40	14.5	10.12.13		10.05.14	REC/UP- TD-TRM- 047- 2013& 8112	10.15	Available		02/14	02/15	Deptt.	75%	
14	Gonda	132 kv S/s Colonelganj		2*40	80	17	18.07.14	22.07.14	26.07.14	PFC- 88103073	11.9	Available	Dept. 13.04.15		13.4.16	Deptt.	15%	
15	Lucknow	132 kv S/s Indiranagar		2*40	80	17	18.07.14	22.07.14	26.07.14	PFC- 88103070	11.9	Not available	417 dt. 13.04.15	-	-	M/s Safety Control	0%	
16	Bahraich	132 kv S/s Sohrwa (Begampur)		2*40	80	17	18.07.14	22.07.14	26.07.14	REC Submitted	11.9	Available	Dept. 26.03.15		26.3.16	Deptt.	20%	