

ONGOING SUBSTATIONS (TRANSMISSION SOUTH)

Sl. No.	District	Name of work	Imp.	Cap.	Total	Est. cost	TWC	BOD	ETF	Fund linkage	Loan amt	Land	Instructions for execution mode				% Prg.	Plan
			status	MVA	cap.	crores	status		status	status	status	status	LOI	DOS	ED/Schedule	Mode		
1	Banda	400 kv s/s Banda	CM 09.10.11	2*315	630	92.70	09.07.08	04.08.08	03.02.09	PFC sanc 88103024	124	Available	19.12.11	25.01.12	24.01.14	TK CGL	24%	11th
2	Jalaun	400 kv s/s Orai	CM 09.10.11	2*315	630	98.08	09.07.08	04.08.08	03.02.09	PFC sanctione d 88103023	112.29	Available	11.11.11	07.02.12	06.01.14	TK NKG	53%	11th
1	Agra	220 kv s/s Bah	UM 01.10.11	2*100+ 2*20	240	18.12	31.01.11 & 31.05.14	26.04.11	14.09.11	REC sanctione d no. 04720115 805 dt. 23.3.12	56.62	Available	04.10.11	10/11	05/04/13	UPJN ETA to Deptt.	55%	
2	Mathura	220 kv s/s Chhatta	CM 20.07.13	2*160+ 2*40	400	33.05	15.02.12	18.07.12	11.07.13	REC 047- 2013- 7346 (date 09.12.13)	28.86	Available	04.03.14	14.04.14	10/15	TK Safety Plus	70%	
3	Mahoba	220 kv s/s Mahoba	CM 20.07.13	2*100	200	19.9	27.08.08	16.12.08	11.06.09	REC-047- 2013- 7257	22.91	Available	01.05.13	10/13	03/04/15	sterling & wilson	20%	
4	Kanpur (Dehat)	220KV S/s Rania		2*100+ 2*40	280	71.79 (alongwith lines)	31.10.14					Available	SD-729 05.08.15			M/s Kanti Prasad Mital	7%	
5	Ramabai Nagar	220 kv s/s Sikandara	CM 20.07.13	2*100	200	15.22	07.09.11	12.10.11	11.07.13	REC 047- 2012- 7094	57.43	Available	23.07.13	23.07.13	07/14	PME	30%	
6	Hathras	220kv S/s Sikandra Rao		2*160	320	43	18.07.14	22.07.14	26.07.14		30.1	Available	10.04.15	12.05.15	11.11.16	M/s Safety Plus	7%	
1	Etawah	132 kv s/s Auraiyya	CM 15.01.11	2*20	40	14.68	22.03.07	02.06.07	15.01.07	PFC sanc 88103010	6.27	Available	18.10.10- ICSA & 20.9.12 UPRNN	30.05.14		UPRNN to Deptt. (30.5.14)	25%	
2	Firozabad	132 kv s/s Barhan		2*40	80	12.31	21.11.11	18.07.12	12.12.12	REC -047- 2012- 6437	27.63	Available				NA	7%	

Sl. No.	District	Name of work	Imp.	Cap.	Total	Est. cost	TWC	BOD	ETF	Fund linkage	Loan amt	Land	Instructions for execution mode				% Prg.	Plan
			status	MVA	cap.	crores	status		status	status	crores	status	LOI	DOS	ED/Schedule	Mode		
3	Etawah	132 kv s/s Chakar nagar	CM 4.10.12	2*20	40	10.65	06.07.12	18.7.12	29.5.12	REC-477325		Available	22.9.12	01.05.13	01.05.14	RNN S.K.S. Buildtek	96%	
4	Jhansi	132 kv s/s Gursarai	CM 20.07.13	2*20	40	12.61	07.09.11	12.10.11	12.12.12	REC 047-2012-6534	23.61	Available	02.04.13	05/13	05/14	Deptt	66%	
5	Hathras	132 kv s/s Hasayan		2*20	40	13.34	13.10.09	22.01.11	13.11.09	PFC sanc 88103034	13.34	Available	24.10.09	10/09	10/10	Deptt	100%	12th
6	Jalaun	132 kv s/s Konch	CM 20.07.13	2*20	40	12.5	15.02.12	18.7.12	12.12.12	REC 047-2012-6572	9.18	Available		05/13	05/14	Deptt.	82%	12th
7	Mahoba	132 kv s/s Panwari	CM 13.05.11	2*20	40	12.13	05.02.11	26.04.11	13.06.11	REC sanctioned no. 04720115 752 dt. 23.3.12	31.40	Available	25.10.11	01.12.11	01.12.12	RNN Dev Denso	90%	12th
8	Hamirpur	132 kv s/s Sarila		2*40	80	18.54	26.10.12	11.12.12	29.10.13	REC -047-2013-7287	23.41	Available	10/14	10/14	10/15	Deptt.	55%	
9	Hamirpur	132 kv s/s Hamirpur		2*20	40	12.87	13.10.09	22.01.11	13.11.09	PFC ret for corr / recd 05.03.11		Identified/ Land dispute		11/13	11/14	Deptt.	20%	
10	Etawah	132 kv s/s Takha	CM 4.10.12	2*20	40	10.65	06.07.12	18.7.12	29.5.12	REC-047-2012-6608	21.77	Available	22.9.12	04.04.13	04.04.14	RNN Buildtek	99%	
11	Firozabad	132 kv s/s Tundla	CM 09.10.11	2*40	80	13.33	07.09.11	12.10.11	13.05.10	REC -047-2012-6435		Available	02.04.13	04/13	05/14	Deptt.	80%	
12	Kanpur (Dehat)	132/33KV Rasulabad S/s		2*40	80	16.5	13.02.14		10.05.14	REC-Submitted		Available		02/14	02/15	Deptt.	85%	
13	Agra	132 kv s/s Gwalior Road (Agra)		2*40	80	28	10.12.13		10.05.14			Available	11.09.15			M/s KEL	7%	
14	Agra	132 kv s/s Bichpuri		2*40	80	16.17	08.04.13	29.10.13	29.10.13			Available	30.06.15		29.06.15	M/s Momentam	7%	12th Plan

Sl. No.	District	Name of work	Imp.	Cap.	Total	Est. cost	TWC	BOD	ETF	Fund linkage	Loan amt	Land	Instructions for execution mode				% Prg.	Plan
			status	MVA	cap.	crores	status		status	status	crores	status	LOI	DOS	ED/ Schedule	Mode		
15	Etah	132 kv S/s Mirehchi		2*40	80	17	18.07.14	22.07.14	26.07.14	PFC-88103072	11.9	Available	1078 dt. 9.3.15		16.04.16	M/s Safety Plus	0%	
16	Etah	132 kv S/s Nidhali Kala		2*40	80	17	18.07.14	22.07.14	26.07.14	PFC-88103072	11.9	Available	1079 dt. 9.3.15		09.03.16	PME	0%	