

# Commissioning Test Results

## RESULTS OF PHYSICAL CHECKING OF CONTROL AND RELAY PANELS

Date .....

- 0 Physical checking of the panel No ..... Meant  
for controlling ..... date .....
- 1 Check that the wiring is as per approved drawing No .....
- 2 Make of panel with specification number against which received.  
.....
- 3 Check that each of the wires is properly ferruled and terminated according to relevant drawings.
- 4 Check that the control panel is earthed at 2 distinct places.
- 5 Check that panel is insect proof.
- 6 Any other remarks

Counter-signed by

Checked by

Executive Engineer (T & C)

Assistant Engineer (T&C)

---

Note:—The word 'Satisfactory or O.K.' should be recorded if the Assistant Engineer is satisfied otherwise, brief note of the defect should be given.